

SOUTHEASTERN DISTRICT HEALTH DEPARTMENT  
INDIVIDUAL SEWAGE DISPOSAL INSTALLATION PERMIT

T75, R34E, Sec. 1

Permit No. \_\_\_\_\_ Date 3-10-76

Installation for Locatella Congregation of Jehovah's Witnesses Inc. at Grant & Bannock St.  
(Legal description of property) Locatella Falls

Address of Installation \_\_\_\_\_  
No. Living Units Church Bedrooms  People Served 100 Water Supply--Private  Public  Applicant is: Owner \_\_\_\_\_ Contractor \_\_\_\_\_ Other representative of corporation

FHA \_\_\_\_\_ FARM HOME \_\_\_\_\_ VA \_\_\_\_\_ CONV. \_\_\_\_\_ EXISTING \_\_\_\_\_ NO. none

Septic Tank 1000 gal. Perc. Rate 15 Min./in. Min. Depth to Ground Water 20 ft.

Effluent Disposal: Effective Area Required 270 sq. ft. Soil System: Soil Profile light loam & rocks  
Field Drain  Absorption Bed \_\_\_\_\_ Standard \_\_\_\_\_ Modified \_\_\_\_\_ Seepage Pit \_\_\_\_\_ Dimensions (2) 40' lines 3' x 3' by 3' deep

Distance from Disposal Area to:  
Property Lines: Front 10 ft. Back \_\_\_\_\_ ft. Side 10 ft. Dwelling Foundation 20 ft. Well \_\_\_\_\_ ft.  
Surface Water 20 ft. Nearest Neighbor's Well 200 ft. Plot Plan Submitted and Approved  Septic Tank 10 ft.

Remarks: See attached letter from city re city has supply.  
Applicant Samuel Cary Paid \_\_\_\_\_ Bill \_\_\_\_\_ No Fee

Address \_\_\_\_\_ Permit Issued by Paul Cleaver

INSPECTION: Septic Tank Size \_\_\_\_\_ Standpipe \_\_\_\_\_ Depth to Manhole \_\_\_\_\_

Distance from Septic Tank to: Dwelling Foundation \_\_\_\_\_ ft. Well \_\_\_\_\_ ft. Nearest Neighbor's Well \_\_\_\_\_ ft.

Effluent Disposal: Effective Area \_\_\_\_\_ sq. ft.  
Field Drain \_\_\_\_\_ Absorption Bed \_\_\_\_\_ Standard \_\_\_\_\_ Modified \_\_\_\_\_ Seepage Pit \_\_\_\_\_ Dimensions \_\_\_\_\_

Pipe Size \_\_\_\_\_ No. of Lines \_\_\_\_\_ Length \_\_\_\_\_ Depth \_\_\_\_\_

Distance from Disposal Area to:  
Property Lines: Front \_\_\_\_\_ ft. Back \_\_\_\_\_ ft. Side \_\_\_\_\_ ft. Dwelling Foundation \_\_\_\_\_ ft. Well \_\_\_\_\_ ft.

Surface Water \_\_\_\_\_ ft. Water Service Piping \_\_\_\_\_ ft. Depth to Gravel \_\_\_\_\_ ft. Nearest Neighbor's Well \_\_\_\_\_ ft.

Approved  Not Approved \_\_\_\_\_ Inspected 5-14-76 by Tom Hopkins Installed by Jim Stanger  
(Date)

Remarks \_\_\_\_\_

Applicant's sketch of house, proposed sewage layout and all adjacent wells (dimension between all components) --

*See attached plot plan  
consideration was given to the fact that  
use of this system will be 2 hours twice  
per week allowing rest periods for  
the seepage area. This was confirmed  
by Eng. Vickers Dept. H&W. SPC*