

four child
8 weeks apart

SOUTHEASTERN DISTRICT HEALTH DEPARTMENT
INDIVIDUAL SEWAGE DISPOSAL INSTALLATION PERMIT

Date 6-21-76

Installation for Dave McCune Jr. at Sec 12 T 7S R 34
(Name) (Legal description of property)

Address of Installation See Application

No. Living Units 1 Bedrooms 4 People Served 5 Water Supply--Private Public Applicant is: Owner Contractor Other

FHA FARM HOME VA CONV. EXISTING NO.

Septic Tank 1000 gal. Perc. Rate 38 Min./in. Min. Depth to Ground Water ft.

Effluent Disposal: Effective Area Required 1000 sq. ft. Soil System: Soil Profile
Field Drain Absorption Bed Standard Modified Seepage Pit Dimensions

Distance from Disposal Area to:
Property Lines: Front 10 ft. Back 10 ft. Side 10 ft. Dwelling Foundation 15 ft. Well 100 ft.
Surface Water 150 ft. Nearest Neighbor's Well 100 ft. Plot Plan Submitted and Approved Septic Tank 10 ft.

Remarks: Do NOT Backfill without Inspection - 3 Days Notice

Applicant X Dave M. McCune Paid Bill No Fee

Address Permit Issued by TOM HOPKINS

INSPECTION: Septic Tank Size Standpipe Depth to Manhole

Distance from Septic Tank to: Dwelling Foundation ft. Well ft. Nearest Neighbor's Well ft.

Effluent Disposal: Effective Area sq. ft.
Field Drain Absorption Bed Standard Modified Seepage Pit Dimensions

Pipe Size No. of Lines Length Depth

Distance from Disposal Area to:
Property Lines: Front ft. Back ft. Side ft. Dwelling Foundation ft. Well ft.
Surface Water ft. Water Service Piping ft. Depth to Gravel ft. Nearest Neighbor's Well ft.

Approved Not Approved Inspected by Installed by
(Date)

Remarks

Applicant's sketch of house, proposed sewage layout and all adjacent wells (dimension between all components) --

3 - 100'-0 lines x 3'-0 wide. 6'-0 undisturbed earth Between TRENCHES. ALL Lines Interconnected. 12" GRAVEL under Perforated pipe.