

SOUTHEASTERN DISTRICT HEALTH DEPARTMENT
INDIVIDUAL SEWAGE DISPOSAL INSTALLATION PERMIT

210

Permit No. _____ Date 15 July 77
Installation for Kevin Campbell at T6 R 34 S 21
(Name) (Legal description of property)

Address of Installation Malte Rd
No. Living Units 1 Bedrooms 2 People Served 2 Water Supply—Private X shared well Owner X
Public _____ Applicant is: Contractor _____ Other _____
FHA _____ FARM HOME _____ VA _____ CONV. _____ EXISTING _____ NO. _____

Septic Tank 1000 gal. Perc. Rate _____ Min./in. Min. Depth to Ground Water _____ ft.
Effluent Disposal: Effective Area Required 350 sq. ft. Soil System: _____ Soil Profile see application
Field Drain _____ Absorption Bed _____ Standard _____ Modified _____ Seepage Pit X Dimensions 10' x 12' wide

Distance from Disposal Area to:
Property Lines: Front 10 ft. Back 10 ft. Side 10 ft. Dwelling Foundation _____ ft. Well _____ ft.

Note: Surface Water _____ ft. Nearest Neighbor's Well _____ ft. Plot Plan Submitted and Approved _____ Septic Tank _____ ft.
Remarks: Seepage pit is to be 100' minimum from any wells!

Applicant Kevin Campbell Paid _____ Bill _____ No Fee X
Address Rt 21 Box 120 Permit Issued by Harry Ferguson

INSPECTION: Septic Tank Size 1000 Standpipe None Depth to Manhole 2 ft.

Distance from Septic Tank to: Dwelling Foundation _____ ft. Well _____ ft. Nearest Neighbor's Well _____ ft.
Effluent Disposal: Effective Area 400 sq. ft.

Field Drain _____ Absorption Bed _____ Standard _____ Modified _____ Seepage Pit X Dimensions 10' x 15'
Pipe Size 4" No. of Lines _____ Length _____ Depth _____

Distance from Disposal Area to:
Property Lines: Front 100 ft. Back 20 ft. Side 40 ft. Dwelling Foundation 30 ft. Well 25 ft.

Surface Water 25 ft. Water Service Piping 50 ft. Depth to Gravel 1/2 ft. Nearest Neighbor's Well _____ ft.
Approved X Not Approved _____ Inspected 8/1/77 by Jack & Kay Installed by Ron Henstley - backhoe and homeowner
(Date)

Remarks owns about 1/2 acre

Applicant's sketch of house, proposed sewage layout and all adjacent wells (dimension between all components) --

This Permit is Void unless Applicant has ~~provided~~ obtained written permission from The City of Pocatello to install a subsurface sewer disposal system. -HF

Septic Tank is to be at least 50' from any well!

Minimum specifications:

Septic Tank - 1000 gallons.

Seepage Pit - MINIMUM size: 1) 10 feet deep below inlet pipe
2) 12 feet in diameter

* System is to be inspected prior to burial.

Install system as per R

Reference: RULES AND REGULATIONS FOR INDIVIDUAL AND SUBSURFACE SEWAGE DISPOSAL SYSTEMS
Idaho Department of Health, Environmental Improvement Division, August 1971