

**SOUTHEASTERN DISTRICT HEALTH DEPARTMENT
INDIVIDUAL SEWAGE DISPOSAL INSTALLATION PERMIT**

110

Date June 10, 1977

Permit No. _____ Installation for Dennis Snydes at W^{1/4} Sec 1 T37N R 34E B4 (Name) (Legal description of property)

Address of Installation see application

No. Living Units 1 Bedrooms 1 People Served 2 Water Supply--Private _____ Public _____ Applicant is: Owner Contractor _____ Other _____

FHA _____ FARM HOME _____ VA _____ CONV. _____ EXISTING NO. _____

Septic Tank 1000 gal. Perc. Rate 7 1/2 in./in. Min. Depth to Ground Water _____ ft.

Effluent Disposal: Effective Area Required 375 sq. ft. Soil System: Soil Profile _____

Field Drain Absorption Bed _____ Standard _____ Modified _____ Seepage Pit _____ Dimensions 150 ft line

Distance from Disposal Area to:
Property Lines: Front ft. Back ft. Side ft. Dwelling Foundation 20 ft. Well 100 ft.
Surface Water 150 ft. Nearest Neighbor's Well 100 ft. Plot Plan Submitted and Approved Septic Tank 6 ft.

Remarks: _____

Applicant Dennis Snydes Paid _____ Bill _____ No Fee

Address P.O. BOX 732, Peocatello, Id. Permit Issued by Jack & Kay

INSPECTION: Septic Tank Size 1000 Standpipe 1100 Depth to Manhole 2 ft

Distance from Septic Tank to: Dwelling Foundation 25 ft. Well 110 ft. Nearest Neighbor's Well 100 ft.

Effluent Disposal: Effective Area 310 sq. ft.

Field Drain Absorption Bed _____ Standard _____ Modified Seepage Pit _____ Dimensions 352

Pipe Size 4" No. of Lines 1 Length _____ Depth _____

Distance from Disposal Area to:
Property Lines: Front 25 ft. Back 25 ft. Side 25 ft. Dwelling Foundation 20 ft. Well 100 ft.

Surface Water NA ft. Water Service Piping 10 ft. Depth to Gravel 1.2 ft. Nearest Neighbor's Well 210 ft. *excavation only*

Approved Not Approved _____ Inspected 4 Aug 77 by Jack & Kay Installed by Tom Liddle (Date)

Remarks Owner, Dennis Snydes, was advised of disadvantages of single line

Applicant's sketch of house, proposed sewage layout and all adjacent wells (dimension between all components) --

