

GW, GW

Southeastern District Health Department

Jurisdiction 300

Fee Paid X Y N  
Amount Paid 350.00  
Receipt # 49831  
Permit # 171009  
Renewal Date

EHS # 58  
Date 2/20/07  
Travel Time 60  
Inspection Time 90  
EHS #  
Date  
Activity Code  
Office Time

APPLICATION & PERMIT VALID FOR ONE YEAR FROM DATE OF ISSUANCE

Exp. Date 2/15/08

Name Steve and Ruth Foster Phone 251-8054 Property Address 8590 Face Mountain Rd Pocatello, ID.  
Mailing Address 8590 Face Mt Rd Legal Description: Lot Size (Acres) 5  
City Pocatello 1/4 Section - Section 21 Township 6 South Range 34 East  
State 10 Zip 83204 Lot # - Block # - Subdivision -

Septic Tank Size Existing Est. Type 233 Effective Disposal Area 1112 Sq. Ft. Soil Type B-2 Maximum Depth Below Ground Surface 4 # Bedrooms 3+3

INSTALLATION MUST BE BY LICENSED SEWER INSTALLER OR HOME/LANDOWNER 2 Dwellings

Date 2/15/07 EHS Signature Ken Keller EHS # 58 Applicant Signature [Signature]

Remarks Leave room for another replacement system if possible by installing so that there is enough room for other laterals to be installed between trenches. Trenches dug with the slope must in still drainfield perpendicular to slope. Install drain field so that the chamber is below the excavated trench (with slope) so as to have minimum 6' of undisturbed earth between laterals.

INSPECTION: THE DISTRICT HEALTH DEPARTMENT SHALL BE NOTIFIED OF INSTALLATION 48 HOURS PRIOR TO BACKFILLING

Septic Tank Size 2-1000 gal. Standpipe Y N X Manhole Depth 18" Depth Below Ground Surface 4' Rock Under Pipe 60 Quick 4" Infiltrators  
Effective Disposal Area 1132 sq. ft. Code G INSTALLATION APPROVED X DISAPPROVED Installer H&N Construction LLC Installer # 30728  
EHS Signature Ken Keller Date Feb. 20, 2007 EHS # 58

Remarks See photo sheet for additional installation information

WATER SYSTEM

Min. Distances Per Regs. From Septic System Y N Water System Public Private X

