

SOUTHEASTERN DISTRICT HEALTH DEPARTMENT
INDIVIDUAL SEWAGE DISPOSAL INSTALLATION PERMIT

110

Date 30 NOV 1977

Permit No. _____
Installation for LISA and Fred Aplington at off TRAIL CREEK ROAD
(Name) (Legal description of property)

Address of Installation see application T 6 R 34 S 28

No. Living Units 1 Bedrooms 3 People Served 3 Water Supply—Private X Public _____
Applicant is: Owner X Contractor _____ Other _____

FHA _____ FARM HOME _____ VA _____ CONV. _____ EXISTING _____ NO. _____

Septic Tank 1000 gal. Perc. Rate 7 Min./in. Min. Depth to Ground Water _____ ft.
Effluent Disposal: Effective Area Required 21435 sq. ft. Soil System: _____
Field Drain X Absorption Bed _____ Standard X Modified _____ Seepage Pit change below
Dimensions 2 1/2' x 100'

Distance from Disposal Area to:
Property Lines: Front 10 ft. Back 10 ft. Side 10 ft. Dwelling Foundation 10 ft. Well 150 ft.
Surface Water 4 ft. Nearest Neighbor's Well 150 ft. Plot Plan Submitted and Approved X Septic Tank _____ ft.

Remarks: _____
Applicant Lisa Aplington Paid _____ Bill _____ No Fee X
Address _____ Permit Issued by Harry Ferguson

INSPECTION: Septic Tank Size 1000 Standpipe _____ Depth to Manhole 12"

Distance from Septic Tank to: Dwelling Foundation 7 ft. Well 7500 ft. Nearest Neighbor's Well 7100 ft.

Effluent Disposal: Effective Area 620 sq. ft.
Field Drain _____ Absorption Bed _____ Standard ✓ Modified _____ Seepage Pit ✓ Dimensions 11' deep x 18' dia
Pipe Size _____ No. of Lines _____ Length _____ Depth _____

Distance from Disposal Area to:
Property Lines: Front 710 ft. Back 710 ft. Side 70 ft. Dwelling Foundation 30 ft. Well 500 ft.
Surface Water NA ft. Water Service Piping 725 ft. Depth to Gravel 1 1/2 ft. Nearest Neighbor's Well 7000 ft.

Approved ✓ Not Approved _____ Inspected 5/22/78 by Jud Huffman Installed by self
(Date)

Remarks _____
Applicant's sketch of house, proposed sewage layout and all adjacent wells (dimension between all components) --

see attached plot plan.

CALL for inspection prior to dirt covering.
233-9080 -

MR. Bennett or
MR. HOPKINS. blonde

Suggest minimum water pipe size
1 1/4" - 1 1/2" NSF Approved plastic

Eddie Reed = 237-5453 = home phone - call for
Inspection of pipes in house

Build according to 

* change to seepage pit OK
Must be 4' + above any bedrock
or water (subwater).
14' diam x 10' below inlet JH
5/10/78