

SOUTHEASTERN DISTRICT HEALTH DEPARTMENT  
INDIVIDUAL SEWAGE DISPOSAL INSTALLATION PERMIT

Permit No. \_\_\_\_\_ Date 7-24-72  
 Installation for Morris L. Howell at Monte Vista  
(Name) (Legal description of property)  
 Address of Installation end of monte vista T6 R34 S13  
 No. Living Units 4 Bedrooms 8 People Served 16 Water Supply--Private city water Owner ✓  
Public Applicant is: Contractor Other  
 FNA \_\_\_\_\_ FARM HOME \_\_\_\_\_ VA \_\_\_\_\_ CONV. ✓ EXISTING \_\_\_\_\_ NO. 1st Sec. Savings & Loan  
 Septic Tank 3000 gal. total (2-1500gal. tanks) Perc. Rate 3 Min./in. Min. Depth to Ground Water 3 ft.  
 Effluent Disposal: Effective Area Required 1200 sq. ft. Soil System: clay loam Soil Profile clay loam  
 Field Drain 1 Absorption Bed ✓ Standard \_\_\_\_\_ Modified \_\_\_\_\_ Seepage Pit 1 Dimensions 20x60ft.

Distance from Disposal Area to:  
 Property Lines: Front 50 ft. Back 15 ft. Side 120 ft. Dwelling Foundation 20 ft. Well 800 ft.  
 Surface Water none ft. Nearest Neighbor's Well NA ft. Plot Plan Submitted and Approved ✓ Septic Tank 40 ft.

Remarks: \_\_\_\_\_  
 Applicant Morris L. Howell Paid \_\_\_\_\_ Bill \_\_\_\_\_ No Fee ✓  
 Address 1260 Monte Vista Rd Permit Issued by Paul Cleaver

INSPECTION: Septic Tank Size \_\_\_\_\_ Standpipe \_\_\_\_\_ Depth to Manhole \_\_\_\_\_  
 Distance from Septic Tank to: Dwelling Foundation \_\_\_\_\_ ft. Well \_\_\_\_\_ ft. Nearest Neighbor's Well \_\_\_\_\_ ft.  
 Effluent Disposal: Effective Area \_\_\_\_\_ sq. ft.  
 Field Drain \_\_\_\_\_ Absorption Bed \_\_\_\_\_ Standard \_\_\_\_\_ Modified \_\_\_\_\_ Seepage Pit \_\_\_\_\_ Dimensions \_\_\_\_\_  
 Pipe Size \_\_\_\_\_ No. of Lines \_\_\_\_\_ Length \_\_\_\_\_ Depth \_\_\_\_\_

Distance from Disposal Area to:  
 Property Lines: Front \_\_\_\_\_ ft. Back \_\_\_\_\_ ft. Side \_\_\_\_\_ ft. Dwelling Foundation \_\_\_\_\_ ft. Well \_\_\_\_\_ ft.  
 Surface Water \_\_\_\_\_ ft. Water Service Piping \_\_\_\_\_ ft. Depth to Gravel \_\_\_\_\_ ft. Nearest Neighbor's Well \_\_\_\_\_ ft.  
 Approved X Not Approved \_\_\_\_\_ Inspected ✓ by \_\_\_\_\_ Installed by \_\_\_\_\_  
(Date)

Remarks inspection made 11 Dec 72 - Ferguson. - see Attached Diagram.

Applicant's sketch of house, proposed sewage layout and all adjacent wells (dimension between all components) --

Seepage Test done  
~~27~~ 27 Oct 1972 - Ferguson  
 WAS 6"/~~min~~ 15 min  
 OR 2.5 min/inch  
 hole was 2ft deep.  
 ON this basis recommend  
 not less than 1000 sqft  
 of area.

