SOUTHEASTERN DISTRICT HEALTH DEPARTMENT INDIVIDUAL SEWAGE DISPOSAL INSTALLATION PERMIT

Persit No
Installation for CHARLIE FRASURE at SW14 SW14 Sec 5 765 R 34 (Regal description of property)
Address of Installation Chubbnek & Rio UISTA ROAD
No. Living Units Bedrooms People Served Water SupplyPrivate Applicant is: Contractor
FHAFARM HOME VACONVEXISTING NOOther
Septic Tank 1000 gal. Ferc. Rate 1 Min./in. Min. Depth to Ground Water ft. Effluent Disposal: Effective Area Required 300 sq. ft. Soil System: Soil Profile GRAUEL
Effluent Disposal: Effective Area Required Soll System: Soil Profile GRAVEL
Field Drain Absorption Bed Standard Modified Seepage Pit Dimensions
Distance from Disposal Area to:
Property Lines: Front 10 ft. Back 10 ft. Side 10 ft. Dwelling Foundation 15 ft. Well 100 ft.
Surface Water 50 ft. Nearest Neighbor's Well 600 ft. Plot Plan Submitted and Approved Septic Tank 6 ft.
Remarks: DO NOT BACKFILL WITHOUT INSPECTION - 3 DAYS NOTICE
Applicant Paid Bill No Fee
Address Permit Issued by TOM HOPKINS
INSPECTION: Septic Tank Size 1800 Standpipe Depth to Manhole 18"
Distance from Septic Tank to: Dwelling Foundation ft. Well ADT /N ft. Nearest Neighbor's Well 100 ft.
Effluent Disposal: Effective Area 3 60 sq. ft.
Field Drain Absorption Bed Standard Modified Seepage Pit Dimensions 5/36"
Pipe SizeNo. of Lines Length Depth
Distance from Disposal Area to:
Property Lines: Front 10 ft. Back 200 ft. Side 700 ft. Dwelling Foundation 60 ft. Well 180 ft.
Surface Water ft. Water Service Piping ft. Depth to Gravel ft. Nearest Neighbor's Well 600 ft.
Approved Not Approved Inspected Quel 76 by Fred Huffman Installed by Dan Williams
Remarks The well must be drilled at least 100' from disposa
Applicant's sketch of house, proposed sewage layout and all adjacent wells (dimension between all components) backfilling
DRAIN FILLD Example!
lines 60-0 Long x 30' WIDE.
inimum 8-0 undisturbed EARTH BETWEEN TRENCHES
LL Lines TO BE Interconnected.
160
2.5 3000
50

A