SOUTHEASTERN DISTRICT HEALTH DEPARTMENT INDIVIDUAL SEWAGE DISPOSAL INSTALLATION PERMIT Address of Installation 2 /2 mi WEST on Chubback Rd FRom Yellow Stone Owner Bedrooms 3 People Served 4 Water Supply-Private Public \_\_\_\_\_ VA \_\_\_\_\_ CONV. \_\_\_\_ EXISTING \_\_\_ FARM HOME \_\_\_ Septic Tank 1000al. Perc. Rate 10 Min./in. Min. Depth to Ground Water \_\_\_ ft. Effluent Disposal: Effective Area Required 500 sq. ft. Soil System: Field Drain \_\_\_\_ Absorption Bed \_\_\_\_ Standard \_\_\_\_ Modified \_\_\_ Seepage Pit \_\_\_ Dimensions Distance from Disposal Area to: Property Lines: Front 10 ft. Back 10 ft. Side 10 ft. Dwelling Foundation 15 ft. Well 100 ft. Surface Water 50 ft. Nearest Neighbor's Well 00 ft. Plot Plan Submitted and Approved Septic Tank 10 ft. Remarks: DO NOT BACKFILL WITHOUT Inspection Permit Issued by Jami \_\_ Depth to Manhole INSPECTION: Septic Tank Size Standpipe \_\_\_\_ ft. Well \_\_\_\_\_ft. Nearest Neighbor's Well \_\_\_\_\_ft. Distance from Septic Tank to: Dwelling Foundation Effluent Disposal: Effective Area \_\_\_\_\_\_ sq. ft. Field Drain \_\_\_\_\_ Absorption Bed \_\_\_\_ Standard \_\_\_\_ Modified \_\_\_\_ Seepage Pit \_\_\_\_ Dimensions No. of Lines \_\_\_\_\_ Length \_\_\_\_ Depth \_\_\_ Distance from Disposal Area to: Property Lines: Front \_\_\_\_\_ft. Back \_\_\_\_ft. Side \_\_\_\_\_ft. Dwelling Foundation \_\_\_\_\_ft. Well \_\_\_\_\_ft. Surface Water \_\_\_\_\_ft. Water Service Piping \_\_\_\_\_ft. Depth to Gravel \_\_\_\_\_ft. Nearest Neighbor's Well \_\_\_\_\_ft.

Approved \_\_\_\_\_Not Approved \_\_\_\_\_Inspected \_\_\_\_\_by # From Hoph Sinstalled by LEX Root + Cur

Applicant's sketch of house, proposed sewage layout and all adjacent wells (dimension between all components) --

Supage PiT - 16'-0 DIA x 10'-0 Below Inlet.