SOUTHEASTERN DISTRICT HEALTH DEPARTMENT INDIVIDUAL SEWAGE DISPOSAL INSTALLATION PERMIT

Permit No
Installation for Duniel (arroll at Whi E/3 SW/4 Self 165) R34E
Address of Installation
No. Living Units Bedrooms Bedrooms People Served Water SupplyPrivate Applicant is: Contractor Other
FHA FARM HOME VA CONV EXISTING NO.
Septic Tank 1000 gal. Perc. Rate 9 Min./in. Min. Depth to Ground Water ft.
Effluent Disposal: Effective Area Required 475 sq. ft. Soil System:  Soil Profile  Field Drain Absorption Bed Standard Modified Seepage Pit Dimensions
Field Drain Absorption Bed Standard Modified Seepage Fit Dimensions
Distance from Disposal Area to:
Property Lines: Front 10 ft. Back 10 ft. Side 10 ft. Dwelling Foundation 20 ft. Well 100 ft.
Surface Water 150 ft. Nearest Neighbor's Well ft. Plot Plan Submitted and Approved Septic Tank 5 ft.
Remarks: Have sewan gipten inspected and approved before backfulling
Applicant + Danill arroll Paid Bill No Bee W
Address Permit Issued by William H- MANGUET
INSPECTION: Septic Tank Size 1000 Standpipe Depth to Manhole 2
Distance from Septic Tank to: Dwelling Foundation ft. Well ft. Nearest Neighbor's Well ft.
Effluent Disposal: Effective Area 475 sq. ft.
Field Drain Absorption Bed Standard Modified Seepage Pit Dimensions
Pipe SizeNo. of Lines Length Depth
Distance from Disposal Area to:
Property Lines: Frontft. Backft. Sideft. Dwelling Foundationft. Wellft.
Surface Waterft. Water Service Pipingft. Depth to Gravelft. Nearest Neighbor's Wellft.
Approved Inspected Inspected Inspected Inspected Installed by
Remarks Pump septy Hank every 3 year
Applicant's sketch of house, proposed sewage layout and all adjacent wells (dimension between all components)
Applicant's sketch of house, proposed sense 15/000
septie
tank
19'-X